

Annual Procurement Plan (2020-21)

Ministry/ Division : Ministry of Local Government, Rural Development & Cooperatives
 (Local Government Division)
 Agency : Department of Public Health Engineering
 Procurement Entity Name & Code : Project Director
 Project/ Programme name and Code : Bangladesh Municipal Water Supply and Sanitation Project (BMWSSP)

Budget : Development

Package No.	Description of Procurement Packages: Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process		Advertise Prequal (if applicable)	Invite/ Advertise Goods	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signature	Time for Completion of Contract
								Planned Dates	Actual Dates									
1	2	3	4	5	6	7	8	9		10	11	12	13	14	15	16	17	18
BMWSSP/GD-01	Supply of office stationery for PMU office	LS	LS	OTM (NCT)/ Framework Agreement	PD	PA	4.0	Planned Dates		N/A	15-Sep-20	15-Sep-20	15-Oct-20	20-Oct-20	27-Oct-20	24-Nov-20	84	24-Dec-20
								Planned Dates			17-Sep-20	4-Oct-20	30	5	7	28	84	30
								Actual Dates			1-Jan-21	15-Jan-21	14-Feb-21	19-Feb-21	26-Feb-21	26-Mar-21	84	25-Apr-21
								Planned Dates		N/A		14	30	5	7	28	84	30
								Actual Dates			1-Jan-21	15-Jan-21	14-Feb-21	19-Feb-21	26-Feb-21	26-Mar-21	84	25-Apr-21
BMWSSP/GD-02	Supply of furniture and fixtures for PMU	LS	LS	OTM (NCT)	PD	PA	3.0	Planned Dates		N/A	1-Jan-21	15-Jan-21	14-Feb-21	19-Feb-21	26-Feb-21	26-Mar-21	84	25-Apr-21
								Planned Dates				14	30	5	7	28	84	30
								Actual Dates										
BMWSSP/GD-04	Supply and installation of Air Conditioner for PMU	LS	LS	OTM (NCT)	PD	PA	2.0	Planned Dates		N/A	1-Sep-20	15-Sep-20	15-Oct-20	20-Oct-20	27-Oct-20	24-Nov-20	84	24-Dec-20
								Planned Dates				14	30	5	7	28	84	30
								Actual Dates			17-Sep-20	8-Oct-20						
BMWSSP/GD-05	Supply and installation of computer with printer, scanner and photocopier for pourashavas, PMU and DPHE field offices	No.	102	OTM (NCT)	PD	PA	11.0	Planned Dates		N/A	20-Jan-21	3-Mar-21	2-Apr-21	7-Apr-21	14-Apr-21	13-May-21	112	11-May-22
								Planned Dates				42	30	5	7	28	112	364
								Actual Dates										
BMWSSP/GD-07	Supply of Vacating for Pourashavas	No.	60	OTM (ICT)	Ministry	PA	414.0	Planned Dates		N/A	1-Dec-20	12-Jan-21	11-Feb-21	16-Feb-21	23-Feb-21	23-Mar-21	112	22-Mar-22
								Planned Dates				42	30	5	7	28	112	364
								Actual Dates										
BMWSSP/GD-08	Supply of Solid waste equipment (Garbage truck)	No.	29	OTM (ICT)	HOPE	PA	180	Planned Dates		N/A	1-Dec-20	29-Dec-20	28-Jan-21	2-Feb-21	9-Feb-21	9-Mar-21	98	8-Apr-21
								Planned Dates				42	30	5	7	28	112	364
								Actual Dates										
BMWSSP/GD-09	Supply of Geophysical Equipment for Ground Water Circle of DPHE (Renovation Unit)	LS	LS	OTM (NCT)	PD	PA	60	Planned Dates		N/A	15-Nov-20	13-Dec-20	12-Jan-21	17-Jan-21	24-Jan-21	21-Feb-21	98	23-Mar-21
								Planned Dates				28	30	5	7	28	98	30
								Actual Dates										
BMWSSP-GD-10	Supply of water quality testing machineries, glassware and chemicals	LS	LS	OTM (NCT)	HOPE	PA	150	Planned Dates		N/A		28	30	5	7	28	98	30
								Actual Dates										

[Signature]

Package No.	Description of Procurement Packages: Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process		Advertise Prequal (if applicable)	Invite/ Advertise Goods	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Completion of Contract						
								Planned Dates	Actual Dates														
BMWSSP/ GD-20	Supply of liquid soap and paper napkin for 3 Pourashavas (Karakhal-Taherpur-Bagha) for COVID-19	LS	LS	OTM (NCT)	PD	PA	2.7	Planned Dates	N/A	N/A	01-May-20	15-May-20	14-Jun-20	19-Jun-20	26-Jun-20	24-Jul-20	84	23-Aug-20					
								Planned Days	14										30	5	7	28	84
								Actual Dates	11-May-20										11-Jun-20	11-Jul-20	21-Jul-20	26-Jan-21	16-Aug-20
BMWSSP/ GD-21	Supply of liquid soap and paper napkin for 3 Pourashavas (Madhupur, dhanbari, bhupur) for COVID-19	LS	LS	OTM (NCT)	PD	PA	2.7	Planned Dates	N/A	N/A	1-Dec-20	15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21	84	25-Mar-21					
								Planned Days	14										30	5	7	28	84
								Actual Dates	1-Dec-20										15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21
BMWSSP/ GD-22	Supply of liquid soap and paper napkin for 1 Pourashava (Goaland) for COVID-19	LS	LS	OTM (NCT)	PD	PA	0.9	Planned Dates	N/A	N/A	1-Dec-20	15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21	84	25-Mar-21					
								Planned Days	14										30	5	7	28	84
								Actual Dates	1-Dec-20										15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21
BMWSSP/ GD-23	Supply of liquid soap and paper napkin for 2 Pourashavas (Panchbh-Akhepur) for COVID-19	LS	LS	OTM (NCT)	PD	PA	1.8	Planned Dates	N/A	N/A	1-Dec-20	15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21	84	25-Mar-21					
								Planned Days	14										30	5	7	28	84
								Actual Dates	1-Dec-20										15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21
BMWSSP/ GD-24	Supply of liquid soap and paper napkin for 1 Pourashava (Akhura) for COVID-19	LS	LS	OTM (NCT)	PD	PA	0.9	Planned Dates	N/A	N/A	02-Jun-20	18-Jun-20	28-Jun-20	22-Jul-20	26-Aug-20	23-Sep-20	84	23-Oct-20					
								Planned Days	14										30	5	7	28	84
								Actual Dates	02-Jun-20										18-Jun-20	28-Jun-20	22-Jul-20	26-Aug-20	23-Sep-20
BMWSSP/ GD-25	Supply of liquid soap and paper napkin for 1 Pourashava (Tarabo) for COVID-19	LS	LS	OTM (NCT)	PD	PA	0.9	Planned Dates	N/A	N/A	14-May-20	28-May-20	27-Jun-20	2-Jul-20	9-Jul-20	6-Aug-20	84	5-Sep-20					
								Planned Days	14										30	5	7	28	84
								Actual Dates	14-May-20										04-Jun-20	16-Jun-20	25-Jun-20	27-Jul-20	07-Jul-20
BMWSSP/ GD-26	Supply of liquid soap and paper napkin for 2 Pourashavas (Jilapara-Royganj) for COVID-19	LS	LS	OTM (NCT)	PD	PA	1.8	Planned Dates	N/A	N/A	1-Jun-20	15-Jun-20	15-Jul-20	20-Jul-20	27-Jul-20	24-Aug-20	84	23-Sep-20					
								Planned Days	14										30	5	7	28	84
								Actual Dates	10-May-20										28-May-20	15-Jun-20	20-Jul-20	27-Jul-20	24-Aug-20
BMWSSP/ GD-27	Supply of liquid soap and paper napkin for 2 Pourashavas (Banshal-Chandanish) for COVID-19	LS	LS	OTM (NCT)	PD	PA	1.8	Planned Dates	N/A	N/A	19-May-20	08-Jun-20	08-Jun-20	22-Sep-20	14-Jul-20	11-Aug-20	84	10-Sep-20					
								Planned Days	14										30	5	7	28	84
								Actual Dates	19-May-20										08-Jun-20	08-Jun-20	22-Sep-20	14-Jul-20	11-Aug-20
BMWSSP/ GD-28	Supply of liquid soap and paper napkin for 1 Pourashava (Parthura) for COVID-19	LS	LS	OTM (NCT)	PD	PA	0.9	Planned Dates	N/A	N/A	1-Dec-20	15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21	84	25-Mar-21					
								Planned Days	14										30	5	7	28	84
								Actual Dates	1-Dec-20										15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21
BMWSSP/ GD-29	Supply of liquid soap and paper napkin for 1 Pourashava (Islampur) for COVID-19	LS	LS	OTM (NCT)	PD	PA	0.9	Planned Dates	N/A	N/A	1-Dec-20	15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21	84	25-Mar-21					
								Planned Days	14										30	5	7	28	84
								Actual Dates	1-Dec-20										15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21

8

Package No.	Description of Procurement Packages: Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process		Advertise Prequal (if applicable)	Invite/ Advertise Goods	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signature	Time for Completion of Contract
								Planned Dates	Actual Dates									
BMWSSP/ GD-30	Supply of liquid soap and paper napkin for 2 Pourashavas (Khaloo-shibganj) for COVID-19	LS	LS	OTM (NCT)	PD	PA	1.8	Planned Dates	N/A	N/A	1-Jun-20	15-Jun-20	15-Jul-20	20-Jul-20	27-Jul-20	24-Aug-20	84	23-Sep-20
								Actual Dates	10-Aug-20		1-Sep-20	5-Oct-20	1-Nov-20	26-Jan-21	23-Feb-21	84	30	
BMWSSP/ GD-31	Supply of liquid soap and paper napkin for 2 Pourashavas (Horna-Debidwar) for COVID-19	LS	LS	OTM (NCT)	PD	PA	1.8	Planned Dates	N/A	N/A	1-Jun-20	14	30	5	7	28	84	30
								Actual Dates	1-May-20		15-May-20	14-Jun-20	19-Jun-20	26-Jun-20	24-Jul-20	84	23-Aug-20	
BMWSSP/ GD-32	Supply of liquid soap and paper napkin for 2 Pourashavas (Barraigam-Banpara) for COVID-19	LS	LS	OTM (NCT)	PD	PA	1.8	Planned Dates	N/A	N/A	1-Jun-20	14	30	5	7	28	84	30
								Actual Dates	17-May-20		7-Jun-20	9-Jun-20	25-Jun-20	28-Jun-20	28-Jul-20	84	23-Sep-20	
BMWSSP/ GD-33	Supply of liquid soap and paper napkin for 1 Pourashava (Chaugachha) for COVID-19	LS	LS	OTM (NCT)	PD	PA	0.9	Planned Dates	N/A	N/A	1-Jun-20	14	30	5	7	28	84	30
								Actual Dates	4-Jun-20		21-Jun-20	3-Sep-20	19-Jun-20	26-Jun-20	24-Jul-20	84	23-Aug-20	
BMWSSP/ GD-34	Supply of liquid soap and paper napkin for 2 Pourashavas (Kamalganj-Baralekha) for COVID-19	LS	LS	OTM (NCT)	PD	PA	1.8	Planned Dates	N/A	N/A	10-May-20	28-May-20	17-Jun-20	5-Jul-20	5-Jul-20	12-Jul-20	84	23-Sep-20
								Actual Dates	1-Jun-20		15-Jun-20	15-Jul-20	20-Jul-20	27-Jul-20	24-Aug-20	84	30	
BMWSSP/ GD-35	Supply of liquid soap and paper napkin for 1 Pourashava (Nachole) for COVID-19	LS	LS	OTM (NCT)	PD	PA	0.9	Planned Dates	N/A	N/A	31-May-20	15-Jun-20	9-Jul-20	16-Jul-20	27-Jul-20	24-Aug-20	84	23-Sep-20
								Actual Dates	1-Jun-20		15-Jun-20	15-Jul-20	20-Jul-20	27-Jul-20	24-Aug-20	84	30	
BMWSSP/ GD-36	Supply of liquid soap and paper napkin for 1 Pourashava (Senbagh) for COVID-19	LS	LS	OTM (NCT)	PD	PA	0.9	Planned Dates	N/A	N/A	17-May-20	7-Jun-20	16-Jul-20	30-Jul-20	4-Aug-20	26-Aug-20	84	30
								Actual Dates	1-Dec-20		15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21	84	25-Mar-21	
BMWSSP/ GD-37	Supply of liquid soap and paper napkin for 1 Pourashava (Gangni) for COVID-19	LS	LS	OTM (NCT)	PD	PA	0.9	Planned Dates	N/A	N/A	1-Jun-20	14	30	5	7	28	84	30
								Actual Dates	1-Dec-20		15-Dec-20	14-Jan-21	19-Jan-21	26-Jan-21	23-Feb-21	84	25-Mar-21	
BMWSSP/ GD-38	Supply of liquid soap and paper napkin for 1 Pourashava (Ramgat) for COVID-19	LS	LS	OTM (NCT)	PD	PA	0.9	Planned Dates	N/A	N/A	1-Jun-20	14	30	5	7	28	84	30
								Actual Dates	Total		851.00							

Annual Procurement Plan (2020-21)

Ministry/ Division : Ministry of Local Government, Rural Development & Cooperatives
 (Local Government Division)
 Agency : Department of Public Health Engineering
 Procurement Entity Name & Code : Project Director
 Project/ Programme name and Code : Bangladesh Municipal Water Supply and Sanitation Project (BMWSSP)

Budget : Development

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process		Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signature	Time for Completion of Contract	
								Planned Dates	Actual Dates										
1																			
BMWSSP/ WD-02	Construction of Piped Water Supply Scheme for two pourashavas (Baraigram-Borpara)	Pourashava	2	OTM (NCT)	HOPE	PA	210.6	Planned Dates	N/A	N/A	1-Jul-20	29-Jul-20	28-Aug-20	2-Sep-20	9-Sep-20	7-Oct-20	98	6-Apr-22	
								Actual Dates			28	30	5	7	28	98	546		
BMWSSP/ WD-03	Construction of Piped Water Supply Scheme for two pourashavas (Panchbib-Akkelpur)	Pourashava	2	OTM (NCT)	PD	PA	187.8	Planned Dates	N/A	N/A	1-Jan-20	29-Jan-20	28-Feb-20	4-Mar-20	11-Mar-20	8-Apr-20	98	6-Oct-21	
								Actual Dates			28	30	5	7	28	98	546		
BMWSSP/ WD-04	Construction of Piped Water Supply Scheme for two pourashavas (Ullapara-Royganj)	Pourashava	2	OTM (NCT)	HOPE	PA	285.0	Planned Dates	N/A	N/A	1-Jan-20	29-Jan-20	28-Feb-20	4-Mar-20	11-Mar-20	8-Apr-20	98	6-Oct-21	
								Actual Dates			27-Feb-20	20-Apr-20	1-Jul-20	28-Jul-20	5-Aug-20	16-Aug-20	98	546	
BMWSSP/ WD-05	Construction of Piped Water Supply Scheme for two pourashavas (Kahalo-Shibganj)	Pourashava	2	OTM (NCT)	PD	PA	176.4	Planned Dates	N/A	N/A	1-Jan-20	29-Jan-20	28-Feb-20	4-Mar-20	11-Mar-20	8-Apr-20	98	6-Oct-21	
								Actual Dates			20-Jan-20	20-Feb-20	7-May-20	11-Jun-20	11-Jun-20	1-Jul-20	98	546	
BMWSSP/ WD-06	Construction of Piped Water Supply Scheme for three pourashavas (Madhupur-Dhanbari-Bhuapur)	Pourashava	3	OTM (NCT)	Ministry	PA	380.7	Planned Dates	N/A	N/A	1-Jun-20	29-Jun-20	29-Jul-20	3-Aug-20	10-Aug-20	7-Sep-20	98	7-Mar-22	
								Actual Dates			28	30	5	7	28	98	546		
BMWSSP/ WD-07	Construction of Piped Water Supply Scheme for three pourashavas (Senbagh - Ramgati - Parshurani)	Pourashava	3	OTM (NCT)	Ministry	PA	397.1	Planned Dates	N/A	N/A	1-May-20	29-May-20	28-Jun-20	3-Jul-20	10-Jul-20	7-Aug-20	98	4-Feb-22	
								Actual Dates			28	30	5	7	28	98	546		
BMWSSP/ WD-08	Construction of Piped Water Supply Scheme for two pourashavas (Homna - Debidwar)	Pourashava	2	OTM (NCT)	Ministry	PA	308.69	Planned Dates	N/A	N/A	20-Feb-20	19-Mar-20	18-Apr-20	23-Apr-20	30-Apr-20	28-May-20	98	13-Dec-21	
								Actual Dates			28	30	5	7	28	98	564		



Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estt. Cost in Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Sernamite	Time for Completion of Contract
BMWSSP/WD-09	Construction of Piped Water Supply scheme for three pourashavas (Chaugachha - Gangni, Goaland)	Pourashava	3	OTM (NCT)	Ministry	PA	348.9	Planned Dates Planned Days Actual Dates	N/A	15-Jan-20 5-Feb-20	12-Feb-20 28	13-Mar-20 30	18-Mar-20 5	25-Mar-20 7	22-Apr-20 28	98	8-Apr-22 20-Oct-21
BMWSSP/WD-12	Construction of Piped Water Supply scheme for two pourashavas (Banskhali - Chandanashi)	Pourashava	2	OTM (NCT)	Ministry	PA	412.17	Planned Dates Planned Days Actual Dates	N/A	15-Nov-20 25-Feb-20	13-Dec-20 28	13-Jan-21 30	17-Jan-21 5	24-Jan-21 7	21-Feb-21 28	98	21-Aug-22 546
BMWSSP/WD-14	Installation of Distribution Pipeline and House Connection (Taherpur)	LS	LS	OTM (NCT)	PD	PA	47.183	Planned Dates Planned Days Actual Dates	N/A	1-Jan-21	29-Jan-21	28-Feb-21	5-Mar-21	12-Mar-21	9-Apr-21	98	8-Apr-22 364
BMWSSP/WD-23	Installation of Distribution Pipeline and House Connection (Tarebo)	LS	LS	OTM (NCT)	PD	PA	143.68	Planned Dates Planned Days Actual Dates	N/A	1-Jan-21	29-Jan-21	28-Feb-21	5-Mar-21	12-Mar-21	9-Apr-21	98	8-Apr-22 364
BMWSSP/WD-29	Installation of Distribution Pipeline and House Connection (Islampur)	LS	LS	OTM (NCT)	PD	PA	53.55	Planned Dates Planned Days Actual Dates	N/A	1-Jan-21	29-Jan-21	28-Feb-21	5-Mar-21	12-Mar-21	9-Apr-21	98	8-Apr-22 364
BMWSSP/WD-39	Installation of Distribution Pipeline and House Connection (Nachole)	LS	LS	OTM (NCT)	PD	PA	42.661	Planned Dates Planned Days Actual Dates	N/A	1-Jan-21	29-Jan-21	28-Feb-21	5-Mar-21	12-Mar-21	9-Apr-21	98	8-Apr-22 364
BMWSSP/WD-65-66	Renovation of PMU office	LS	LS	OTM (NCT)	PD	PA	16.98	Planned Dates Planned Days Actual Dates	N/A	1-Dec-20	29-Dec-20	28-Jan-21	2-Feb-21	9-Feb-21	9-Mar-21	98	7-Jun-21 90
BMWSSP/WD-67	Renovation of DPH, Jamalpur District field level office	LS	LS	OTM (NCT)	PD	PA	3	Planned Dates Planned Days Actual Dates	N/A	1-Sep-20 28-Sep-20	29-Sep-20 28	29-Oct-20 30	3-Nov-20 5	10-Nov-20 7	8-Dec-20 28	98	8-Mar-21 90
BMWSSP/WD-69	Renovation and extension of Feni District field level office	LS	LS	OTM (NCT)	PD	PA	3.3	Planned Dates Planned Days Actual Dates	N/A	1-Dec-20	29-Dec-20	28-Jan-21	2-Feb-21	9-Feb-21	9-Mar-21	98	7-Jun-21 90
BMWSSP/WD-72	Renovation and Extension of Rajbari District field level office	LS	LS	OTM (NCT)	PD	PA	2.1	Planned Dates Planned Days Actual Dates	N/A	1-Sep-20 28-Sep-20	29-Sep-20 28	29-Oct-20 30	3-Nov-20 5	10-Nov-20 7	8-Dec-20 28	98	8-Mar-21 90
BMWSSP/WD-(77-106)	Drainage installation and improvements of pourashavas.	LS	LS	OTM (NCT)	PD	PA	3,970.20	Planned Dates Planned Days Actual Dates	N/A	1-Jan-21	29-Jan-21	28-Feb-21	5-Mar-21	12-Mar-21	9-Apr-21	98	8-Jul-21 50

2

Package No.	Description of Procurement Packages: W/ORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process		Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signature	Time for Completion of Contract
								Planned Dates	Actual Dates									
BMWSSP / WD- (137-140)	Regeneration and renovation of existing water sources.	LS	LS	OTM (NCT)	PD	PA	60.00	Planned Dates	N/A	1-Feb-21	22-Feb-21	24-Mar-21	29-Mar-21	5-Apr-21	3-May-21	91	31-Aug-21	
								Actual Dates			21	30	5	7	28	91	120	
BMWSSP / WD-148	Land development work at Akkai and Pachbi Paurashavas of Joypurhat District	LS	LS	OTM (NCT)	PD	PA	11.3	Planned Dates	N/A	1-Feb-20	15-Feb-20	16-Mar-20	21-Mar-20	28-Mar-20	25-Apr-20	84	23-Aug-20	
								Planned Days			14	30	5	7	28	84	120	
								Actual Dates		11-Feb-20	11-Mar-20	10-May-20	20-May-20	23-May-20	3-Jun-20			
BMWSSP / WD-149	Site development of senbag pourashava.	LS	LS	OTM (NCT)	PD	PA	2.34	Planned Dates	N/A	1-Mar-20	15-Mar-20	14-Apr-20	19-Apr-20	26-Apr-20	24-May-20	84	21-Sep-20	
								Planned Days			14	30	5	7	28	84	120	
								Actual Dates		9-Mar-20	25-Mar-20	1-Jun-20	2-Jul-20	2-Jul-20	20-Jul-20			
BMWSSP / WD- (150-200)	Land and Site development of Pourashavas.	LS	LS	OTM (NCT)	PD	PA	460.96	Planned Dates	N/A	1-Jan-21	15-Jan-21	14-Feb-21	19-Feb-21	26-Feb-21	26-Mar-21	84	24-Jul-21	
								Planned Days			14	30	5	7	28	84	120	
								Actual Dates										
BMWSSP / WD- (209-219)	Construction of Hand Washing System for Pourashavas for COVID-19	LS	LS	OTM (NCT)	PD	PA	3.05	Planned Dates	N/A	1-Nov-20	15-Nov-20	15-Dec-20	20-Dec-20	27-Dec-20	24-Jan-21	84	24-May-21	
								Planned Days			14	30	5	7	28	84	120	
								Actual Dates										
Total							7,527.66											

Annual Procurement Plan (2020-21)

Ministry/ Division : Ministry of Local Government, Rural Development & Cooperatives
 Agency : (Local Government Division)
 Procurement Entry Name & Code : Department of Public Health Engineering
 Project/ Programme name and Code : Project Director
 Bangladesh Municipal Water Supply and Sanitation Project (BMWSSP)

Budget : Development

Package No.	Description of Procurement Packages: SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of contract	Total Time in Contract Signature	Time for Completion of Contract	
																			Planned Dates
1							8	9	10	11	12	13	14	15	16	17	18	19	
								Planned Dates	1-Oct-20	N/A	22-Oct-20	21-Nov-20	N/A	26-Nov-20	3-Dec-20	31-Dec-20	91	10-Dec-20	
BMWSSP/SD-8	M&E Consultant	Time-based	48	SIC[Open-National]	PD	PA	14.4	Actual Dates	8-Oct-20		21	30	0	5	7	28	91	1440	
								Planned Dates	1-Jan-21	31-Jan-21	21-Feb-21	20-Mar-21	30-Mar-21	4-Apr-21	11-Apr-21	9-May-21	128	5-May-21	
BMWSSP/SD-11	Financial Audit	LS	LS	FBS[Open-National]	PO	PA	3	Actual Dates											
								Planned Dates	1-Jan-19	15-Apr-19	13-May-19	9-Jun-19	26-Jun-19	29-Jun-19	6-Jul-19	3-Aug-19	155	18-Jan-21	
BMWSSP/SD-12	Pourashava Sanitation Support Consultancy	LS	LS	OCBS[Open-International]	CE	PA	70	Actual Dates	24-Mar-19	06-Jul-20	25-Aug-20	01-Nov-20							
								Planned Dates	1-Jan-19	15-Feb-19	15-Mar-19	11-Apr-19	26-Apr-19	1-May-19	8-May-19	5-Jun-19	155	21-Nov-21	
BMWSSP/SD-14	Technical support unit and related services consultancy	LS	LS	OCBS[Open-International]	CCGP	PA	380	Actual Dates	10-Jan-19	21-Aug-20	14-Oct-19	01-Jan-20	06-Feb-20	09-Mar-20	13-Aug-20	01-Oct-20			
								Planned Dates	1-Sep-19	16-Oct-19	13-Nov-19	10-Dec-19	25-Dec-19	30-Dec-19	6-Jan-20	3-Feb-20	155	18-Jan-23	
BMWSSP/SD-15	Consultancy for Assessment of Institutional Performance of Pourashavas	LS	LS	COS [limited-National]	PD	PA	18.5	Actual Dates	14-Sep-20		45	28	27	15	5	7	28	155	1080
								Planned Dates											
Total							485.9												

